COMPLETION REPORT

1	Name of the work	***Construction of RCC drain in 5th 6th & 7th cross roads in 1st Main Road at Ravindranagara, in W No 13, in SSD***
2	Sanctioned Estimate No. & Date	EE/DD/TS/382 / 12-13 5-2-13
3	Head of Account which is chargeable	P1771
4	Instrument Order NO. & Date	EE/DD/200/37/13-14 15-7-13
5	Name Of Contractor	***Sri. N. Thippeswamy, Shashi Nivas, 1st Cross, Saraswathipuram, Bangalore Gate, Chitradurga- 577501.***
6 a	Time Stipulated for Completion of work	90 Days
b	Delay in Exculpation of Work	31 days daily
7	Measurement recorded in	1667/10-11 Pg: 166612/1 to 615/2
8	Check Measurement of the Asst	1667/10-11 Page: 166612/1 TO 615/2
9	Name of the office/official in charge of the work	AEE (SSD)
10	a) Asst. Eng/junior Eng	G. Naghabhushan
	b) Asst. Exe Engineer	Ramachandra Murthy

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
15,00,000=00	14,03,364=00	—	96636=00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER

Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.